

**Government of the People's Republic of Bangladesh**  
**Ministry of Planning**

**Implementation Monitoring and Evaluation Division**

Monthly Implementation Progress Review Meeting  
of RADP included Project of the Year 2017-2018

IMED: 05/2003 (Revised)  
Monthly Progress Report

**Reporting period: November, 2017**

**Name of the Ministry /Division / Organization: Ministry of Agriculture /  
Bangladesh Rice Research Institute (BRRI).**

(Taka in lakh)

Name of the Project	Allocation for the Year 2017-2018			Taka released (GOB)	Expenditure up to November, 2017 & % of allocation		
	Total	Taka	Project Aid (RPA)		Total	Taka	Project Aid (RPA)
1	2	3	4	5	6	7	8
a. Main Programme							
1. Strengthening Physical Infrastructure and Research Activities of Bangladesh Rice Research Institute	8500.00	8500.00	- (-)	4250.00 (4250.00)	1223.47 (14.39%)	1223.47 (14.39%)	-
Sub Total:	8500.00	8500.00	- (-)	4250.00 (4250.00)	1223.47 (14.39%)	1223.47 (14.39%)	- (-)
b. Technical Assistance Programme							
1 Hybrid Rice Research Capacity Development of Bangladesh Rice Research Institute	1697.00	415.00	1282.00	1245.40 (107.45)	1319.95 (77.78%)	93.00 (22.49%)	1226.95 (-) (95.71%)
Sub-Total:	1697.00	415.00	1282.00	1245.40 (107.45)	1319.95 (77.78%)	93.00 (22.41%)	1226.95 (-) (95.71%)
c. Organization's Self Financed Programme	-	-	-	-	-	-	-
Sub-Total:	-	-	-	-	-	-	-
d. Food Aided Programme:	-	-	-	-	-	-	-
Sub-Total:	-	-	-	-	-	-	-
Grand Total:	10197.00	8915.00	1282.00	5495.40 (4357.45)	2543.42 (24.94%)	1316.47 (14.77%)	1226.95 (-) (95.71%)

**Government of the People's Republic of Bangladesh**  
**Ministry of Planning**  
**Implementation Monitoring and Evaluation Division**

Monthly Implementation Progress Review Meeting  
of RADP included Project of the Year 2017-2018

IMED: 05/2003 (Revised)  
Monthly Progress Report

**Reporting period: November, 2017**

**Name of the Ministry /Division / Organization: Ministry of Agriculture/Bangladesh Rice Research Institute**

1. Name of the Project : Strengthening Physical Infrastructure and Research Activities of Bangladesh Rice Research Institute.
2. Main objectives of the Project : The main objective of the project is to develop physical facilities and capacity building of BRRI research activities for developing appropriate rice varieties to sustain self sufficiency in food as well as food and nutritional security for an ever increasing population.

3. Implementation Period : a. Original : 01-01-2016 to 30-06-2020 b. Revised
4. Location of the Project : Gazipur, Faridpur, Gopalganj, Rajshahi, Sirajganj, Rangpur, Satkhira, Kushtia, Barisal, Habiganj, Comilla, Feni  
(Taka in lakh)

5. Source of Funding (with amount)	GoB		Project Aid	
	Original	Revised		
	20,943.69	-		
	-	-		

6. Estimated Cost		(Taka in lakh)			
		Total	Taka	Project Aid (RPA)	Physical % of the Project
a. i. Original	:	20,943.69	20,943.69	- (-)	100.00%
ii. Revised	:	-	-	- (-)	-
b. Cumulative Progress upto last June	:	2293.92	2293.92	- (-)	14.47%
c. Current year's allocation and Physical Target	:	8500.00	8500.00	- (-)	41.18%
d. Progress of current month	:	815.66	815.66	- (-)	6.90%
e. Progress upto the current month of the year	:	1223.47	1223.47	- (-)	10.00%
f. Fund released upto the current month	:	4250.00	4250.00	- (-)	-

7. Quarterly Financial and Physical:

Items	(Taka in lakh)							
	1st Quarter		2nd Quarter		3rd Quarter		4th Quarter	
	Financial	Physical	Financial	Physical	Financial	Physical	Financial	Physical
1	2	3	4	5	6	7	8	9
a. Target	1500.00	5.00%	2000.00	12.00%	2500.00	12.00%	2500.00	12.18%
b. Achievement (Physical Progress as the % of Total project)	301.39	2.08%	922.08	7.92%	-	-	-	-

8. Target and Achievement of the main components of the Project:

(Taka in lakh)

Sl. No	Work component as per DPP (With quantity)	Estimated cost	Achievement upto last June		Target of the current year		Progress upto the month of November, 2017 of the current year	
			Financial	Physical (% of the component)	Financial	Physical (% of the component)	Financial	Physical (% of the component)
1	2	3	4	5	6	7	8	9
1.	Pay & Allowance of 9 Manpower	238.55	17.12	0.13% (10.90%)	73.00	0.36% (30.00%)	13.59	0.15% (12.50%)
2.	Supplies and Services (L.S)	362.10	81.80		97.70	-	16.12	-
3.	Adaptive Trials and Demonstration (510 Nos.)	300.00	39.50	0.18% (11.76%)	93.50	0.47% (31.17%)	93.50	0.47% (31.17%)
4.	Training (3 days - 250, 6 days - 875, 1 day - 4320; Total - 5445 Nos.)	135.45	56.50	0.18% (26.17%)	59.06	0.29% (43.60%)	58.72	0.29% (43.60%)
5.	Manpower Development (Ph.D - 10, 3 months abroad - 10, Project Mgt training - 20, Exposure visit - 20; Total - 60 Nos.)	352.00	55.00	0.30% (17.00%)	98.50	0.49% (27.98%)	9.66	0.29% (16.77%)
6.	Seminer, Conference, Workshop (5 Nos.)	15.00	3.00	0.01% (20.00%)	4.00	0.01% (20.00%)	-	-
7.	Consultancy (L.S)	200.00	-		32.00	0.16% (16.00%)	-	-
8.	Repair and Maintenance ( Lab and office building at H/Q and R/S; Total - 6000 sqm.)	463.81	100.00	0.82% (35.57%)	245.24	1.22% (52.88%)	26.50	0.24% (10.96%)
9.	Repair and Maintenance ( Residential buildings at H/Q and R/S; Total - 16000 sqm.)	734.00	170.00	1.00% (27.25%)	351.00	1.75% (47.82%)	53.13	0.73% (20.00%)
10.	Renovation of Threshing Floor, Seed Store and Auditorium at H/Q (Total - 3000 sqm.)	93.18	34.00	0.17% (37.56%)	-	-	-	-
11.	Renovation of Deep Water Research Field (Total - 7060 sqm.)	79.00	-	-	-	-	-	-
12.	Repair and Maintenance (Dormitory. 1 and 2; Total - 16000 sqm.)	96.37	-	-	50.00	0.25% (51.88%)	24.00	0.12% (26.00%)
13.	Repair and Maintenance (Vehicles, Machineries, Lab equipment and Office equipment H/Q and R/S - L.S)	226.50	7.00	-	70.00	-	22.82	-
14.	Procurement of Vehicles (Jeap - 11, Minibus - 2, Bus - 2, Motor cycle - 22; Total - 37 Nos)	983.20	107.00	0.80% (16.25%)	875.00	4.10% (83.75%)	-	-
15.	Procurement of Machineries and Lab Equipment (Total - 251 Nos)	1095.15	203.00	3.47% (63.74%)	366.87	1.83% (33.50%)	67.18	0.49% (9.00%)
16.	Procurement of Computer and Office Equipment (Computer - 100, Photocopier - 10, ATIZ Book Drive - 1, SOFTLINE Circulation Desk - 1; Total - 112 Nos)	98.00	43.29	0.12% (26.79%)	39.44	0.20% (40.24%)	0.25	0.01% (1.00%)
17.	Furniture, Other Machineries and Equipment (L.S)	70.00	5.71	-	3.00	-	-	-
18.	Land Acquisition (Gopalganj - 10 acres, Sirajganj - 10 acres, Kustia - 10 acres; Total - 30 acres)	4088.79	-	-	4088.79	20.36% (100.00%)	787.50	6.68% (32.00%)

(Taka in lakh)

Sl. No	Work component as per DPP (With quantity)	Estimated cost	Achievement upto last June		Target of the current year		Progress upto the month of November,2017 of the current year	
			Financial	Physical (% of the component)	Financial	Physical (% of the component)	Financial	Physical (% of the component)
1	2	3	4	5	6	7	8	9
19.	Construction of Research Field/Plot Development at H/Q and R/S (Total 91000 cum)	367.14	214.00	0.82% (44.67%)	74.86	0.37% (20.39%)	9.90	0.27% (15.00%)
20.	Construction of Central Lab at HQ (Total – 4000 sqm)	1680.00	-	-	-	-	-	-
21.	Construction/ Vertical Extension of Lab - Cum Office/ Office at R/S (Total – 3500 sqm)	1220.68	-	-	-	-	-	-
22.	Plant Breeding Field Lab at H/Q. 800 Sqm and Field Office, Field Lab and Store at Barisal R/S – 400 sqm.	393.05	-	-	143.34	0.71% (36.47%)	-	-
23.	Director's Residence Building at H/Q – 371.75 sqm.	152.00	-	-	-	-	-	-
24.	Construction of New Single Accommodation for Officer and Staff at H/Q – 608 sqm and Satkhira R/S – 280 sqm.	320.38	-	-	153.00	0.76% (47.46%)	-	-
25.	Construction/ Vertical Extension of Single Accommodation for Officer and Staff at H/Q – 1524 sqm, R/S – 2648 sqm.	1473.79	110.00	0.80% (10.86%)	74.46	0.37% (5.01%)	-	-
26.	Medical Center, Day-Care, Mosque, Mondir, Confined Transgenic Field, Auto Workshop, Labour Colony, Garage, Ansar Barrack at H/Q – 7875 sqm.	1697.07	-	-	182.00	0.91% (10.72%)	-	-
27.	Construction of Implement Shed at H/Q – 175 sqm and R/S – 500 sqm.	80.11	23.00	0.11% (28.71%)	42.00	0.21% (52.43%)	28.00	0.15% (35.00%)
28.	Net House For Crossing Facility at Comilla R/S – 200 sqm.	38.75	-	-	30.00	0.15% (77.42%)	-	-
29.	Construction of Covered Threshing Floor at R/S – 2100 sqm.	121.97	87.00	0.44% (71.33%)	16.62	0.08% (13.63%)	-	-
30.	Seed Drying Processing Floor at R/S – 3200 sqm.	128.48	60.00	0.30% (46.70%)	84.00	0.42% (65.38%)	-	-
31.	Seed Godown at Rajshahi R/S – 200 sqm.	53.02	30.00	0.15% (56.58%)	23.02	0.11% (43.42%)	-	-
32.	Bridge for Connecting Two Farm at Barisal R/S – 75 m.	150.00	-	-	-	-	-	-
33.	Carpeting on Old RCC Road at H/Q – 5900 sqm.	88.50	-	-	80.00	0.40% (90.40%)	-	-
34.	Construction of Road at Research Field at H/Q – 2500 sqm and R/S – 10400 sqm.	316.80	83.00	0.37% (23.67%)	177.60	0.88% (56.06%)	-	-
35.	Construction of Irrigation Facilities at H/Q – 1000m and R/S – 13200 m.	198.80	-	-	139.00	0.67% (69.92%)	-	-
36.	Construction of Drainage Facilities at H/Q – 500 m and R/S – 5500 m.	558.26	271.00	1.30% (46.75%)	268.00	1.33% (48.01%)	2.63	0.06% (2.00%)
37.	Deep Tube Well at H/Q and R/S – 10 Nos.	230.00	-	-	46.00	0.23% (20.00%)	-	-
38.	Supply and Installation of Electrical Line at H/Q and R/S – L.S	140.00	30.00	0.30% 42.85%	40.00	0.20% (28.57%)	9.97	0.05% (7.12%)

(Taka in lakh)

Sl. No	Work component as per DPP (With quantity)	Estimated cost	Achievement upto last June		Target of the current year		Progress upto the month of November,2017 of the current year	
			Financial	Physical (% of the component)	Financial	Physical (% of the component)	Financial	Physical (% of the component)
1	2	3	4	5	6	7	8	9
39	Supply and Installation of PABX System with Telephone Line at H/Q – L.S	60.00	-	-	50.00	0.25% (83.33%)	-	-
40.	Construction of Guard Wall for KOICA Research Workshop – 160 sqm and Technology Display Room at H/Q-150 sqm	35.00	35.00	0.17% (100.00%)	-	-	-	-
41.	Construction of Earthen Embankment at Habiganj – 1200m and Bhanga – 1050m.	400.12	-	-	-	-	-	-
42.	Construction of Research Field Security Wall at H/Q – 2500 m and R/S – 11500 m.	1208.67	428.00	2.53% (42.02%)	329.00	1.64% (27.22%)	-	-
43.	Physical Contingency	100.00	-	-	-	-	-	-
44.	Price Contingency	100.00	-	-	-	-	-	-
<b>Total</b>		<b>20943.69</b>	<b>2293.92</b>	<b>14.47%</b>	<b>8500.00</b>	<b>41.18%</b>	<b>1223.47</b>	<b>10.00%</b>

9. Reasons for the delay of Project implementation : Delayed Project Approval, Lack of Planning and Implementation Capacity, Project Manpower Recruitment, Procurement of Goods and others.
10. Existing problems of implementation of the Project : Lack of Planning and Implementation Capacity, Project Manpower Recruitment, Procurement of Goods and others.

Name &amp; Signature of the Project Director

**(Dr. Md. Humayun Kabir)**  
Project Director and PSO  
Adaptive Research Division  
BRRI, Gazipur.  
Mobile: 01552327745  
01765826052

**Government of the People's Republic of Bangladesh**  
**Ministry of Planning**  
**Implementation Monitoring and Evaluation Division**

Monthly Implementation Progress Review Meeting  
of RADP included Project of the Year 2017-2018

IMED: 05/2003 (Revised)  
Monthly Progress Report

**Reporting period: November, 2017**

**Name of the Ministry /Division / Organization: Ministry of Agriculture / Bangladesh Rice Research Institute**

1. Name of the Project : Hybrid Rice Research Capacity Development of Bangladesh Rice Research Institute.
2. Main objectives of the Project : The overall objective of the project is to develop research facility of hybrid rice breeding and introduce farm machinery through collaborative research between BRRI and China.

3. Implementation Period : a. Original 20-02-2016 to 30.06.2018 b. Revised -

4. Location of the Project : Gazipur, Barisal districts. -

5. Source of Funding (with amount) : (Taka in lakh)

	GoB	Project Aid
Original :	715.65	2612.18
Revised :	-	-

6. Estimated Cost (Taka in lakh)

	Total	Taka	Project Aid (RPA)	Physical % of the Project
a. i. Original :	3327.83	715.65	2612.18 (-)	100.00%
ii. Revised :	-	-	- (-)	-
b. Cumulative Progress up to last June :	1525.92	195.92	1330.00 (-)	78.56%
c. Current year's allocation and Physical Target :	1697.00	415.00	1282.00 (-)	21.44%
d. Progress of current month :	116.25	27.25	11.95(-)	1.34%
e. Progress up to the current month of the year :	1319.95	93.00	1226.95(-)	21.21%
f. Fund released up to the current month :	1245.40	107.45	1137.95(-)	-

7. Quarterly Financial and Physical:

(Taka in lakh)

Items	1st Quarter		2nd Quarter		3rd Quarter		4th Quarter	
	Financial	Physical	Financial	Physical	Financial	Physical	Financial	Physical
1	2	3	4	5	6	7	8	9
a. Target	200.00	4.00%	500.00	8.00%	500.00	6.00%	497.00	3.44%
b. Achievement (Physical Progress as the % of Total project)	703.70	15.48%	616.25	5.73%	-	-	-	-

8. Target and Achievement of the main components of the Project:

(Taka in lakh)

Sl. No	Work component as per DPP (With quantity)	Estimated cost	Achievement upto last June		Target of the current year		Progress up to the month of November, 2017 of the current year	
			Financial	Physical (% of the component)	Financial	Physical (% of the component)	Financial	Physical (% of the component)
1	2	3	4	5	6	7	8	9
1.	Supplies and Services	267.00	77.75	- (-)	189.25	- (-)	84.30	- (-)
2.	Seminars, workshops	8.00	1.00	- (-)	7.00	- (-)	1.00	- (-)
3.	Consultancy Cost	637.57	-	-	637.57	- (-)	586.97	- (-)
4.	Research Cost	267.40	-	-	267.40	- (-)	265.00	- (-)
5.	Research/ Feasibility, Project Inspection Cost	157.23	-	-	157.05	- (-)	155.00	- (-)
6.	Repair, Maintenance	15.75	1.25	-	13.85	- (-)	6.50	- (-)
7.	Procurement of vehicles (pickup-1, M. cycle-4)	55.92	55.92	3.56% (100.00%)	-	- (-)	-	- (-)
8.	Procurement of Computer (Desk top – 8, Laptop – 2, Photocopier - 1)	8.50	8.50	0.54% (100.00%)	-	- (-)	-	- (-)
9.	Procurement of Machineries & Other Equipment	1460.84	1280.48	74.44% (80.00%)	180.36	18.61% (20.00%)	180.36	18.61% (20.00%)
10.	Machinery Workshop/ Project Facilities	39.62	-	-	39.62	2.52% (100.00%)	39.62	2.52% (100.00%)
11.	Other Equipment	5.00	0.10	0.02% (5.00)	4.90	0.31% (95.00%)	1.20	0.08% (23.00%)
12.	Furniture	5.00	5.00	-	-	- (-)	-	- (-)
13.	CD VAT	400.00	95.92	-	200.00	- (-)	-	- (-)
<b>Total</b>		<b>3327.83</b>	<b>1525.92</b>	<b>78.56%</b>	<b>1697.00</b>	<b>21.44%</b>	<b>1319.95</b>	<b>21.21%</b>

9. Reasons for the delay of Project implementation : Lack of Planning and Implementation Capacity, Procurement of Goods, Donor Fund Management and others.
10. Existing problems of implementation of the Project : Lack of Planning and Implementation Capacity, Procurement of Goods, Donor Fund Management and others.

Name & Signature of the Project Director

**(Dr. Md. Jamil Hasan)**  
Project Director and PSO  
Hybrid Rice Division  
BRRI, Gazipur.  
Telephone: 49272073  
Mobile :01718289331

২০১৭-১৮ অর্থ বছরের এডিপি'র ক্রয় (মালামাল, কার্য, সেবা) পরিকল্পনার বিপরীতে নভেম্বর/২০১৭ পর্যন্ত অগ্রগতির প্রতিবেদন

সংস্থার নামঃ বাংলাদেশ ধান গবেষণা ইনস্টিটিউট, গাজীপুর।

ক্রঃ নং		দরপত্রের আহবানের লক্ষ্যমাত্রা		দরপত্র আহবান (সংখ্যায়)	কার্যাদেশ প্রদান			দরপত্র আহবান না হয়ে থাকলে তার ব্যাখ্যা
		সংখ্যায়	প্রাক্কলিত ব্যয় (লক্ষ টাকায়)		সংখ্যায়	প্রাক্কলিত ব্যয় (লক্ষ টাকায়)	প্রকৃত ব্যয় (লক্ষ টাকায়)	
		মোট : মালামাল: কার্য : সেবা :		মোট : মালামাল: কার্য : সেবা :	মোট : মালামাল: কার্য : সেবা :			
১	২	৩	৪	৫	৬	৭	৮	৯
(১)	বাংলাদেশ ধান গবেষণা ইনস্টিটিউটের ভৌত সুবিধাদি ও গবেষণা কার্যক্রম বৃদ্ধিকরণ প্রকল্প	মোট :- ৬৬টি মালামাল: -১৭টি কার্য :- ৪৮টি সেবা :- ১টি	৬৪৮০.৩৬ ১৩০৪.৯৯ ৪৯৭৫.৩৭ ২০০.০০	মোট :- ৬৩টি মালামাল: -১৪টি কার্য :- ৪৮টি সেবা :- ১টি	মোট :- ৬৩টি মালামাল:- ১৪টি কার্য :- ৪৮টি সেবা :- ১টি	৫৪৭২.২৪ ৪২৯.৯৯ ৪৮৭৫.৫০ ১৬৬.৭৫	১০৭.৯৬ ৬৭.৪৩ ৪০.৫৩ -	তিনটি গাজী ক্রয়ের প্রস্তাব অর্থ মন্ত্রণালয়ে বিবেচনাধীন থাকায় এখনও অহবান করা সম্ভব হয় নাই। অনুমতি প্রাপ্তি সাপেক্ষে সকল কার্যক্রম সমাপ্ত করা হবে।
(২)	বাংলাদেশ ধান গবেষণা ইনস্টিটিউটের হাইব্রিড ধান গবেষণা দক্ষতা বৃদ্ধি	মোট :- মালামাল: - কার্য :- সেবা :-	- - - -	মোট :- মালামাল: - কার্য :- সেবা :-	মোট :- মালামাল:- কার্য :- সেবা :-	- - - -	- - - -	প্রকল্পটি চীনের কারিগরি সহায়তায় বাস্তবায়িত হচ্ছে। এ প্রকল্পে বৈদেশিক যন্ত্রপাতি ডোনার কর্তৃক সরাসরি আমদানীকৃত। জিওবি অর্থে মূলধন খাতে দরপত্র আহবান করার মত কোন বরাদ্দ নাই। রাজস্ব খাতে নগদে গবেষণা ব্যয় করা হবে।
	<b>মোট =</b>	মোট :- ৬৬টি মালামাল: -১৭টি কার্য :- ৪৮টি সেবা :- ১টি	৬৪৮০.৩৬ ১৩০৪.৯৯ ৪৯৭৫.৩৭ ২০০.০০	মোট :- ৬৩টি মালামাল: -১৪টি কার্য :- ৪৮টি সেবা :- ১টি	মোট :- ৬৩টি মালামাল:- ১৪টি কার্য :- ৪৮টি সেবা :- ১টি	৫৪৭২.২৪ ৪২৯.৯৯ ৪৮৭৫.৫০ ১৬৬.৭৫	১০৭.৯৬ ৬৭.৪৩ ৪০.৫৩ -	



২০১৭-১৮ অর্থ বছরের এডিপিভুক্ত প্রকল্পের (নভেম্বর/১৭ মাসের) ক্রয় সংক্রান্ত অগ্রগতি

সংযুক্তি-১

(লক্ষ টাকায়)

ক্রঃ নং	মন্ত্রণালয়/বিভাগ/ সংস্থার নাম	এডিপি'তে অন্তর্ভুক্ত প্রকল্প সংখ্যা	২০১৭-২০১৮ অর্থ বছরের ক্রয় কার্যক্রমে মোট বরাদ্দ	বাৎসরিক ক্রয় পরিকল্পনা/অন্তর্ভুক্ত প্যাকেজ সংখ্যা					নভেম্বর/১৭ পর্যন্ত কার্যাদেশ সংখ্যা					মোট প্রাক্কলিত ব্যয়ের % (১৬/৪) × ১০০		
				পণ্য	কার্য	সেবা	মোট	মোট প্রাক্কলিত ব্যয়	পণ্য	কার্য	সেবা	মোট	কার্যাদেশ প্রদত্ত প্যাকেজের %		মোট প্রাক্কলিত ব্যয়	প্রকৃত ব্যয়
১	২	৩	৪	৫	৬	৭	৮	৯	১০	১১	১২	১৩	১৪	১৫	১৬	১৭
১.	কৃষি মন্ত্রণালয়, বাংলাদেশ খান গবেষণা ইনস্টিটিউট	২টি	৬৪৮০.৩৬	১৭টি	৪৮টি	১টি	৬৬টি	৬৪৮০.৩৬	১৪টি	৪৮টি	১	৬৩টি	৯৫.৪৫%	৫৪৭২.২৪	১০৭.৯৬	১.৬৭%

২০১৭-১৮ সালের এডিপি'তে অন্তর্ভুক্ত কৃষি মন্ত্রণালয়ের প্রকল্প সমূহের আর্থিক ও বাস্তব অগ্রগতির তথ্য (নভেম্বর/২০১৭ পর্যন্ত)।

সংস্থার নাম : বাংলাদেশ খান গবেষণা ইনস্টিটিউট

(লক্ষ টাকায়)

ক্রঃ নং	প্রকল্পের নাম বাস্তবায়নকাল অনুমোদিত কিনা, উন্নয়ন সহযোগিতার নাম, প্রকল্প পরিচালকের নাম ও টেলিফোন নং-	প্রকল্পের প্রধান ৪/৫টি কর্মকাণ্ডের নাম ও পরিমাণ	প্রাকল্পিত ব্যয়			প্রকল্পের শুরুর থেকে জুন, ২০১৭ পর্যন্ত ক্রমপুঞ্জিভূত অগ্রগতি		২০১৭-১৮ সালের এডিপি বরাদ্দ			নভেম্বর/১৭ পর্যন্ত মোট অর্থ অবমুক্তি (মোট বরাদ্দের %) জিওবি অবমুক্তি (জিওবি বরাদ্দের%) পিএ অবমুক্তি (পিএ বরাদ্দের%)	২০১৭-১৮ সালের (নভেম্বর/১৭ পর্যন্ত) ব্যয় অগ্রগতি (বরাদ্দের%)			২০১৭-১৮ সালের টার্গেট এর নিরাপত্তা জোত অগ্রগতির শতাংশ (মন্তব্য যদি থাকে)
			মোট	জিওবি	প্রকল্প সাহায্য (আরপিএ)	ক্রমপুঞ্জিত বাস্তব অগ্রগতি (%)	ক্রমপুঞ্জিত আর্থিক অগ্রগতি	মোট	জিওবি	প্রকল্প সাহায্য (আরপিএ)		মোট	জিওবি	প্রকল্প সাহায্য (আরপিএ ব্যয়) (আরপিএ দাবী)	
১	২	৩	৪	৫	৬	৭	৮	৯	১০	১১	১২	১৩	১৪	১৫	১৬
১	বাংলাদেশ খান গবেষণা ইনস্টিটিউটের জোত সুবিধাদি ও গবেষণা কার্যক্রম বৃদ্ধিকরণ প্রকল্প, (জানুয়ারি/২০১৬ হতে জুন/২০২০) অনুমোদিত, জিওবি ড. মোঃ হুমায়ুন কবীর, প্রকল্প পরিচালক মোবাইলঃ ০১৫৫২৩২৭৭৪৫, ০১৭৬৫৮২৬০৫২	১. দক্ষতা উন্নয়নের লক্ষ্যে প্রশিক্ষণ, মানব সম্পদ উন্নয়ন। ২. ১১টি জীপ, ২টি মিনিবাস, ২টি বাস, ২২টি মোটর সাইকেল সংগ্রহ। ৩. ১৬টি পাওয়ার টিলার, ৪টি হাইড্রো টিলার, ১১টি ট্রাক্টর, ২টি সিসেল লাঞ্চল, ১৩টি রাইস ট্রান্সটার, ১৩টি কম্বাইন্ড হার্ডেক্টর, ১১টি পাওয়ার শ্বেসার, ১৩টি পাওয়ার পাম্প সংগ্রহ। ৪. ২৮৩টি বিভিন্ন ল্যাব যন্ত্রপাতি ও ১০০টি কম্পিউটার সংগ্রহ। ৫. জমি অধিগ্রহণ (গোপালগঞ্জ, সিরাজগঞ্জ, কুষ্টিয়া) ১০ একর করে মোট ৩০ একর। ৬. কেন্দ্রীয় গবেষণাগার নির্মাণ ৪০০০ বর্গ মিঃ, প্লাস্ট ব্রিডিং ক্রসিং ফিল্ড নির্মাণ ৮০০ বর্গ মিঃ, ট্রান্সজেনিক গবেষণা মাঠ ২৫০০ বর্গ মিঃ, শ্রেসিং ফ্লোর নির্মাণ ২১০০ বর্গ মিঃ, সীড ড্রাইয়িং এবং প্রসেসিং ফ্লোর নির্মাণ ৩২০০ বর্গ মিঃ। ৭. গবেষণা মাঠের দেয়াল নির্মাণ ১৪০০০ আর এম।	২০৯৪৩.৬৯	২০৯৪৩.৬৯	- (-)	১৪.৪৭	২২৯৩.৯২	৮৫০০.০০	৮৫০০.০০	- (-)	৪২৫০.০০ (৫০.০০%) ৪২৫০.০০ (৫০.০০%) - (-)	১২২৩.৪৭ (১৪.৩৯%)	১২২৩.৪৭ (১৪.৩৯%)	- (-) (-)	৩৫.০০%
২	বাংলাদেশ খান গবেষণা ইনস্টিটিউটের হাইব্রিড খান গবেষণা দক্ষতা বৃদ্ধি, (ফেব্রুয়ারি/২০১৬ হতে জুন/২০১৮) অনুমোদিত, কারিগরি ড. মোঃ জামিল হাসান, প্রকল্প পরিচালক টেলিফোনঃ ৪৯২৭২০৭৩ মোবাইলঃ ০১৭১৮২৮৯৩৩১,	১. গবেষণার যন্ত্রপাতি এবং অন্যান্য সরঞ্জাম সংগ্রহ। ২. গবেষণা কার্যক্রম পরিচালনা। ৩. সেমিনার এবং কর্মশালার আয়োজন। ৪. ১টি পিকআপ, ৪টি মোটর সাইকেল, ১০টি কম্পিউটার (২টি ল্যাপটপ এবং ৮টি ডেস্কটপ) এবং ১টি ফটোকপি মেশিন সংগ্রহ।	৩৩২৭.৮৩	৭১৫.৬৫	২৬১২.১৮ (-)	৭৮.৫৬	১৫২৫.৯২	১৬৬৭.০০	৪১৫.০০	১২৮২.০০ (-)	১২৪৫.৪০ (৭৩.৩৯%) ১০৭.৪৫ (২৫.০০%) ১১৩৭.৯৫ (৮.৭৫%)	১৩১৯.৯৫ (৭৭.৭৮%)	৯৩.০০ (২২.৪১%)	১২২৬.৯৫ (-) (৯৫.৭১%)	৯৯.০০%
	মোট =		২৪২৭১.৫২	২১৬৫৯.৩৪	২৬১২.১৮		৩৮১৯.৮৪	১০১৯৭.০০	৮৯১৫.০০	১২৮২.০০	৫৪৯৫.৪০ (৫৩.৮৯%) ৪৩৫৭.৪৫ (৪৮.৮৮%) ১১৩৭.৯৫ (৮.৭৬%)	২৫৪৩.৪২ (২৪.৯৪%)	১৩১৬.৪৭ (১৪.৭৭%)	১২২৬.৯৫ (-) (৯৫.৭১%)	

বাস্তবায়নকারী সংস্থা প্রধান / দায়িত্বপ্রাপ্ত কর্মকর্তার স্বাক্ষর ও সীলঃ